Gordie Howe International Bridge Construction Activities - Canada

Week of January 2, 2023

Canadian Port of Entry (POE)

- · Completed the roof on the Energy building and continued installing hydronics and the main switch.
- Installation continues for interior plumbing, electrical, HVAC, Controls, and fire suppression rough ins for the Maintenance building. Parapet wood framing was completed, and the team began work on the final roof.
- Underground utilities and slab on grade work is being completed on the Main building. Crews are also continuing blocked walls and framing work on both the first and second floors as well as the installation of precast panels, the curtain wall, interior plumbing, electrical, HVAC, controls, and fire suppression rough-ins.
- Structural steel erection continues for the Primary Inspection Lane Canopy.
- · Work is underway on the door frame and security mesh installation continues for the Client Processing building.
- Retaining wall installation continues at the east gateway.
- Commenced block walls for the Tolling building.
- The utilities team continued installing storm drainage piping, block retaining wall at the existing West pond and began the CIP pond wall.

Canadian Bridge site

- Rebar stitch pours are ongoing and rebar work continues.
- · Installation on the deck continues.
- Approach and back span activities are ongoing.



Questions? 1-844-322-1773 | info@wdbridge.com | www.gordiehoweinternationalbridge.com







