Gordie Howe International Bridge Construction Activities - Canada

Week of January 16, 2023

Canadian Port of Entry (POE)

- Work activities on the Energy building include the installation of hydronics and the main switch. The team al began the cable pulls for the electrical systems.
- Installation continues for interior plumbing, electrical, HVAC, Controls, and fire suppression rough ins for the Maintenance building. The team completed the final roof on the east side of the building.
- Underground utilities and slab on grade work is being completed on the Main building. Crews are also continuing blocked walls and framing work on both the first and second floors as well as the installation of precast panels, the curtain wall, interior plumbing, electrical, HVAC, controls, and fire suppression rough-ins.
- Precast wall panels were completed on the Secondary Inspection building.
- Structural steel erection continues for the Primary Inspection Lane Canopy.
- Work is underway on the door frame and security mesh installation continues for the Client Processing building.
- Block wall work continued for the Tolling building, and precast panel installation was completed.
- Utility activities included the installation of storm drains, the completion of the block retaining wall on the west pond and the CIP pond wall.
- Work continued on distribution, communications, security, and MV loop duct banks in the west parking lot.

Canadian Bridge site

- Rebar stitch pours are ongoing and rebar work continues.
- Installation on the deck continues.
- · Approach and back span activities are ongoing.
- Installation of the mast climber on upper pylon continues.
- Canam steel for the bridge deck and anchor boxes continue arriving onsite.



Questions? 1-844-322-1773 | info@wdbridge.com | www.gordiehoweinternationalbridge.com

