## Gordie Howe International Bridge Construction Activities - Canada

## Week of February 6, 2023

## **Canadian Port of Entry (POE)**

- Work activities on the Energy building include the installation of hydronics and the main switch. The team also began the cable pulls for the electrical systems.
- Installation continues for interior plumbing, electrical, HVAC, Controls, and fire suppression rough ins for the Maintenance building.
- Underground utilities and slab on grade work is being completed on the Main building. Crews are also continuing blocked walls and framing work on both the first and second floors as well as the installation of precast panels, the curtain wall, interior plumbing, electrical, HVAC, controls, and fire suppression rough-ins.
- Precast wall panels were completed on the Secondary Inspection building.
- The team began curtain wall installation on the Secondary Inspection building.
- The team began reinforcing steel work on the Primary Inspection Lane Pavilion and continued the wall formwork and reinforcing steel on the Large Scale Imaging building.
- Utility activities included the installation of storm drains, the completion of the block retaining wall on the west and east ponds and began utility work on the salt barn.
- · Block wall work continued for the Tolling building, and curtain wall was laid out for the Tolling building.
- · Work continued on communication, security, and MV loop bank duct distribution in the west parking lot.

## **Canadian Bridge site**

- Rebar stitch pours are ongoing and rebar work continues.
- · Installation on the deck continues.
- · Approach and back span activities are ongoing.
- Stay cable installation work begins.



Questions? 1-844-322-1773 | info@wdbridge.com | www.gordiehoweinternationalbridge.com









