## Gordie Howe International Bridge Construction Activities - Canada

## Week of January 31, 2022

## **Canadian Port of Entry**

- Crews continue work on the underground services, block wall and plumbing, electrical, and HVAC rough-in installation for the maintenance building.
- Structural steel and underground plumbing work continue as well as the installation of a temporary stair tower to the upper levels of the main building.
- · Layout and preparation work for structural steel is being completed on the secondary inspection building.
- Work continues on wall patching and perimeter wall waterproofing as the team begins perimeter backfilling for the client processing building.
- Excavation, grade prep, reinforcing steel and formwork continue for the pier foundations and booths for the primary inspection lane canopy.
- Excavation and subgrade preparation on the foundation continues for the tolling building.

## **Canadian Bridge site**

- · Concrete and rebar work continue to lift the north and south towers.
- Preparations underway for the transition to the upper cross beam on the tower legs.
- · Rebar, concrete and formwork continue on the back span piers and columns.
- Pile driving activities continue in the approach bridge area.



Questions? 1-844-322-1773 | info@wdbridge.com | www.gordiehoweinternationalbridge.com









