Gordie Howe International Bridge Construction Activities - Canada

Week of November 22, 2021

Canadian Port of Entry

- Work on the roof installation continues at the maintenance building while crews complete the west slab on grade placement, the installation of the under-slab vapour barrier as well as reinforcing steel at the east end of the building.
- Detailing work begins and structural steel work continues for the main building.
- Underground utility work as well as waterproofing and backfilling continues for the secondary inspection building while the first stair placement is now completed.
- Excavation and grade prep work begins for the client processing building.
- · Permanent grade raise and surcharge ongoing in east gateway.

Canadian Bridge site

- · Concrete and rebar work continue to lift the north and south towers.
- Rebar, concrete and formwork continue on the back span piers and columns.
- Preparation work continues for tower crane jump and for installation of upper-level strut
- Approach span piling operations are underway



Questions? 1-844-322-1773 | info@wdbridge.com | www.gordiehoweinternationalbridge.com









