

Gordie Howe International Bridge

Construction Activities - Canada

Week of January 22, 2024

Canadian Port of Entry (POE)

- Construction activities remain ongoing for interior and exterior components of the buildings and structures.
- This week, activities include the arrival of generators and the installation of underground duct banks.

Canadian Bridge site

- Cap construction continued at anchor pier.
- The Canadian bridge tower has reached its full height of 220 metres/722 feet. The jump form system has been completely removed.
- Installation of main span segment panels continued.
- Stay cable installation work continues.
- Approach and back span activities are ongoing.
- Approach bearings and girders installation complete. Crews continue to torque and weld bearings.



PONT INTERNATIONAL
**GORDIE
HOWE**
INTERNATIONAL BRIDGE

Questions? 1-844-322-1773 | info@wdbridge.com
www.gordiehoweinternationalbridge.com

