

Gordie Howe International Bridge

Construction Activities - Canada

Week of June 27, 2022

Canadian Port of Entry (POE)

- Interior plumbing, electrical and HVAC rough-ins continue for the maintenance building, as team begins painting preparations.
- Underground utility work, slab on grade preparations, reinforcing steel and formwork as well as slab on deck activities continue for the main building.
- Temporary roof is being completed as slab on grade preparations continue for the secondary inspection building.
- Excavation work for the pier foundation, reinforcing steel, concrete and formwork continue for the secondary inspection canopy.
- Temporary roof and reinforcing steel for slab on grade work is being completed for the client processing building.
- Structural steel erection continues for the primary inspection lane canopy.
- Waterproofing and backfilling activities continue for the tolling building.
- Formwork, reinforcing steel and sleeving continues for the booths at the tolling plaza.
- Surcharge activities continue in the inbound traffic area and at the east gateway.
- Underground utility work is ongoing.

Canadian Bridge site

- Rebar activities continue for the upper cross beam in the transition area for the tower.
- Installation of soffit panels continue.
- Concrete, rebar and formwork continue for back span piers.
- Pile driving continues for the approach bridge.
- CanAm steel for the bridge deck and anchor boxes continue to arrive on site.



PONT INTERNATIONAL
**GORDIE
HOWE**
INTERNATIONAL BRIDGE

Questions? 1-844-322-1773 | info@wdlbridge.com | www.gordiehoweinternationalbridge.com

