

Gordie Howe International Bridge

Construction Activities - Canada

Week of February 28, 2022

Canadian Port of Entry (POE)

- Crews continue slab on grade preparations as well as block wall, interior plumbing and electrical work and HVAC rough-ins for the maintenance building.
- Structural steel activities, underground plumbing work and second-floor hangar installation continue for the main building.
- Structural steel erection begins for the secondary inspection building.
- Backfill work is being completed on the perimeter of the client processing building as underground services work continues.
- Excavation, grade prep, reinforcing steel and formwork continue for the pier foundations and booths for the primary inspection lane canopy. Concrete placement continues for the pier foundations and booths.
- Foundation excavation and subgrade preparation continues for the tolling building.

Canadian Bridge site

- Concrete and rebar work continue to lift the north and south towers.
- Modifications to the tower forms continue in preparation for the transition to the upper cross beam.
- Rebar, concrete and formwork continue on the back span piers and columns.
- Pile driving activities continue in the approach bridge area.



Questions? 1-844-322-1773 | info@wdlbridge.com | www.gordiehoweinternationalbridge.com

