## Gordie Howe International Bridge Construction Activities - Canada

## Week of August 30, 2021

## **Canadian Port of Entry**

• Foundation wall prep and waterproofing ending and underground servicing work begins for maintenance building

• Excavation, layout, subgrade inspections, building formwork, reinforcing steel and concrete placements continue for main building

• Excavation, grade preparation, subgrade inspections, building formwork, reinforcing steel and concrete placements continue for secondary inspection building

Permanent grade raise and surcharge ongoing in return to USA bridge area and east gateway

## Canadian Bridge site

- Concrete and rebar work continue for north and south towers
- Rebar and formwork continue on the back span columns
- Install access platforms on both tower legs for temporary strut installation
- Continue pile installation for the temporary bent in the back span



Questions? 1-844-322-1773 | info@wdbridge.com | www.gordiehoweinternationalbridge.com

