

Gordie Howe International Bridge

Construction Activities - Canada

Week of December 13, 2021

Canadian Port of Entry

- Crews complete block wall mock-up for the Maintenance building while beginning the installation of interior plumbing and electrical rough-ins.
- Structural steel detailing work continues and structural steel erection begins at the Main building.
- Waterproofing, back filling and underground utility work continues for the Secondary Inspection building.
- Reinforcing steel and formwork, concrete placements for the foundation piers and footings continue for the Client Processing building.
- Permanent grade raise and surcharge ongoing in east gateway.

Canadian Bridge site

- Concrete and rebar work continue to lift the north and south towers.
- Rebar, concrete and formwork continue on the back span piers and columns.
- Pile driving activities continue in the approach bridge area.



Questions? 1-844-322-1773 | info@wdlbridge.com | www.gordiehoweinternationalbridge.com

