Gordie Howe International Bridge Construction Activities - Canada

Week of July 5, 2021

Canadian Port of Entry

- Structural steel work, foundation wall prep and waterproofing continue for maintenance building
- Excavation, layout and subgrade inspections and building formwork continue for main building
- · Concrete placements for footings and walls continue for the main building
- · Permanent grade raise and surcharge ongoing in return to USA bridge area

Canadian Bridge site

- Concrete and rebar work continue for north and south towers
- Rebar and formwork continue on the back span columns
- Begin pile installation for the temporary bent in the back span



Questions? 1-844-322-1773 | info@wdbridge.com | www.gordiehoweinternationalbridge.com







