

Gordie Howe International Bridge

Construction Activities - Canada

Week of November 29, 2021

Canadian Port of Entry

- Work continues on the east slab on grade placement, interior plumbing and electrical rough-in installation for the Maintenance building.
- Detailing and structural steel work continue for the Main building.
- Stair placements are being completed while waterproofing, backfilling and underground utility work continues at the Secondary Inspection building.
- Excavation, grade preparations, reinforcing steel and formwork continue at the Client Processing building.
- Permanent grade raise and surcharge ongoing in east gateway.

Canadian Bridge site

- Concrete and rebar work continue to lift the north and south towers.
- Rebar, concrete and formwork continue on the back span piers and columns.
- Installation of upper struts is being completed as tower crane jumps two mast sections.
- Pile driving activities continue in the approach bridge area.



PONT INTERNATIONAL
**GORDIE
HOWE**
INTERNATIONAL BRIDGE

Questions? 1-844-322-1773 | info@wdlbridge.com | www.gordiehoweinternationalbridge.com

