

Gordie Howe International Bridge

Construction Activities - Canada

Week of March 14, 2022

Canadian Port of Entry (POE)

- Crews continue slab on grade preparations as well as block work, interior plumbing and electrical work and HVAC rough-ins for the maintenance building.
- Structural steel activities, underground plumbing work and second-floor hangar installation continue for the main building.
- Structural steel erection continues for the secondary inspection building.
- Underground service work continues for the client processing building.
- Reinforcing steel and formwork continue for the pier foundations and booths for the primary inspection lane canopy. Concrete placement continues for the footings and booth walls.
- Exterior wall construction as well as watermain and sanitary sewer work continues for the tolling building.

Canadian Bridge site

- Modifications continue to the tower jump forms.
- Concrete, rebar and formwork continue in the transition area from tower legs to pylon head.
- Concrete, rebar and formwork continue for side span pier work.
- Approach bridge pile driving continues this week.
- CanAm steel for the bridge decking continues to arrive.



PONT INTERNATIONAL
**GORDIE
HOWE**
INTERNATIONAL BRIDGE

Questions? 1-844-322-1773 | info@wdlbridge.com | www.gordiehoweinternationalbridge.com

